

**HOLBROOK DISTRICT CONSTRUCTION**

PROJECT NUMBER	TRACS NUMBER	PROJECT NAME	ROUTE	MP TO MP	CONTRACTOR	Dept Estimate	BID OPEN	START	SUBSTANTIAL	
									COMPLETE	\$ CONTRACT \$
STP-160-B(202)A	H7571	Laguna Creek Bridge	US 160	420.1	Meadow Valley Contractors	\$ 2,047,851.00	8/12/2011	3/5/2012	10/13/2013	\$ 2,640,844.30
IM-040-E-(205)A	H7008	Big/Little Lithodendron Bridges	I-40	300-303.12	FNF Construction	\$ 12,748,493.65	11/4/2011	1/18/2012		\$ 9,723,298.15
264-A(205)A	H7704	Kykotsmovi - Oraibi Wash Tributary	SR 264	374.2 - 374.4	Show Low Construction	\$ 1,548,614.00	8/24/2012	10/9/2012	10/2/2013	\$ 1,746,889.85
STP-191-D-(2)B	H4360	Sanders TI	US 191	367 - 368.5	Vastco, Inc	\$ 14,687,435.55	10/26/2012	1/3/2013		\$ 13,645,437.08
040-E(207)A	H7716	Navajo/Chambers/Querino	I-40	325.9,333.4,343.8	Skanska	\$ 2,783,125.55	2/8/2013	4/10/2013		\$ 1,705,320.79
040-E(206)A	H7453	Painted Desert TI	I-40	311.57	Skanska	\$ 0.00	2/8/2013	4/10/2013		\$ 1,294,668.12
STP-160-B(203)T	H7713	Anido Wash *	US 160	454.9 - 455.1	McDonald Bros. Constr.	\$ 310,210.15	2/15/2013*	4/15/2013		\$ 315,611.55
IM-040-E(214)T	H7859	Big Litho - PFPN	I-40	303.25 - 311.60	Fisher Sand & Gravel DBA SAP	\$ 7,590,553.04	3/22/2013	5/15/2013		\$ 7,149,000.00
STP-264-A(215)A	H8120	Steamboat to Burnside	SR 264	426-438.8	Sunland	\$ 5,534,224.00	3/22/2013	5/15/2013		\$ 5,081,817.50
NA-160-A(205)A	H8119	County Line to Black Mesa*	US 160	358.1-372.5	FANN Contracting	\$ 5,647,492.00	3/22/2013*	5/15/2013		\$ 6,571,999.00
STP-180-B(205)A	H8318	US180 @ MP 307.3 (SR77-Carr Lake Wash)	US 180	307.3 - 318.7	International Surfacing Systems	\$ 862,102.05	4/19/2013	6/12/2013	9/13/2013	\$ 749,561.40
STP-191-E(205)T	H5438	Chinle South	US 191	446.36-447.49	Meadow Valley Contractors	\$ 2,684,369.55	5/17/2013	7/16/2013		\$ 3,620,176.00
TEA-NNA-0(010)	SL521	Chevelon Creek Bridge	Territorial Rd		Technology Construction, Inc	\$ 965,885.00	6/21/2013	8/12/2013		\$ 1,039,377.50
040-D(222)A	H8372	Manila Wash EB, WB, & SFR Brdgs Scour	I-40	271.48	K.A.Z. Construction, Inc	\$ 370,137.20	7/19/2013	9/16/2013		\$ 345,000.00
IM-040-D(219)A	H8131	Holbrook - Sun Valley	I-40	290.3-297	Hatch Construction & Paving	\$ 7,266,719.00	7/19/2013	9/16/2013		\$ 6,699,746.00
STP 999-A(387)T	H8589	Statewide Rural DMS Phase 9A	SR 77 & SR 87	387.5 & 339.9	CS Construction	\$ 1,313,543.48	8/16/2013	10/16/2013		\$ 1,209,742.42
NA-160-A(201)T	H5120	Jct 564 to Tsegi*	US 160	375.2 - 376.85	FANN Contracting	\$ 3,871,330.85	8/23/2013	9/23/2013		\$ 3,998,531.15
087-C(203)A	H8077	Limestone Wash Bridge	SR 87	323.9	SW Concrete Paving Co.	\$ 1,411,033.00	11/8/2013			\$ 1,538,842.18

077-B(215)A	H7286	Five Mile Draw Bridge	SR 77	366.5	Bridge replacement	\$ 3,000,000.00	Adv Dec			\$ -
040-D(213)A	H8074	Ruby Wash, Maple Street, E. Winslow TI Bridges	I-40	254.64, 255.10, 255.75	Deck and Barrier Rehab	\$ 4,907,331.00	Adv Jan 10			\$ -
-264-A( )A	H7863	Cross Canyon - Summit	SR 264	459 - 465.8	Shoulder Widening & Overlay	\$ 8,000,000.00	Adv Jan			\$ -
STP-191-E(209)A	H8132	Round Rock to Jct US 160	US 191	481.9-510.36	ARFC	\$ 2,285,000.00	Adv Jan			\$ -
077-B(208)A	H7712	N. Snowflake RCBC Extension	SR 77	362	DM-RCBC Extension	\$ 700,000.00	Adv Jan			\$ -
EB-264-A(216)T	H8568	East of Coconino and Navajo County Line	SR 264	361.3 - 373.5	Dbl App Chip Seal	\$ 780,000.00	Adv 3/2014			\$ -
040-D(227)T	H8586	E. Holbrook TI	I-40	289	Girder Rpr & Rocker Replcmnt		Adv 3/2014			\$ -
	H8682	Old District Bndy-Navajo Cnty Line	SR 264	340.2 - 359.6	Dbl App Chip Seal	\$ 1,000,000.00	FY 14 ??			\$ -
264-A(207)A	H6474	Keams Canyon Trading Post	SR 264	402.6 - 403.6	DM-Construct turn lanes	\$ 813,250.00	Adv 3/2014			\$ -

\*Consultant Admin Contract - PB